

**Galt Joint Union High School District
1D Career Technical Education Grant Program
Timeline**

Agricultural Careers Academy, Liberty Ranch High School

New Construction

OPSC Application Number: 55/67355-00-001

Board Approval of Application	7/30/2007
CDE Award of Grant	10/2/2007
Submission of Application for Funding to OPSC, Reservation of Funds Status	10/30/2007
"15-Day" Review Letter for Application for Funding from OPSC	1/23/2008
Submission of Revised Application for Funding to OPSC, Reservation of Funds Status	2/7/2008
State Allocation Board Apportionment	3/26/2008
Approval of Contract with Heiser & Associates to Draw Architectural Plans	4/8/2008
Freeze of Cash Disbursements	12/17/2008
Final Plan Approval from DSA	1/13/2009
Submission of Application for Final Plan Approval to CDE	3/30/2009
"30-Day" Review Letter from OPSC	5/22/2009
Submission of Additional Documentation for to OPSC, Final Plan Status	6/22/2009
Approval of Final Plan Status by OPSC	7/7/2009

Future Timeline Estimates

<i>Estimated Project Completion</i>	<i>7/2010</i>
<i>Presentation to Board on Financing of Match</i>	<i>9/21/2009</i>
<i>Board Approval of Financing</i>	<i>11/2009</i>
<i>Closing of Escrow</i>	<i>12/2009</i>
<i>Submit Fund Release Authorization to OPSC (Match Certification & Contract with F&H)</i>	<i>12/2009</i>
<i>Release of Funding from OPSC</i>	<i>1/2010</i>
<i>Estimated Project Completion</i>	<i>7/2010</i>

12/11/2009